File No. T-56016/1/2020-ATAL JAL SECTION-MOWR-Part(1) /498-504

Government of India
Ministry of Jal Shakti
Department of Water Resources, River Development& Ganga Rejuvenation
(NPMU - Atal Bhujal Yojana)

Rear Wing, 6th Floor, MDSS (MTNL Building)
CGO Complex, Lodhi Road, New Delhi
Dated 6th May, 2021

OFFICE MEMORANDUM

Subject: Approval of revised Project Implementation Plan (2020-25) of Ground Water Department, State Government of Rajasthan under Atal Bhujal Yojana - reg.

Approval of Competent Authority is hereby conveyed for the **revised** Project Implementation Plan (PIP) - 2020-25 [as per norms (Annexure-I)] of the Ground Water Department, State Government of Rajasthan for implementation of Atal Bhujal Yojana amounting to Rs. 1169.70 Crore (Rupees Eleven Hundred Sixty Nine Crore and Seventy Lakh only) (Annexure-II).

2. In case of requirement of funds over and above the allocation, contingency fund of Rs. 19.94 Crore (Rupees Nineteen Crore Ninety Four Lakh only) shall be available for utilization by the State, subject to proper justification andafter necessary approvals

3. The Terms & Conditions shall remain same as mentioned in OM No.T-56016/1/2020-ATAL JAL SECTION-MOWR/197-203 dated 31.12.2020.

(Pratul Saxena)
Director,
NPMU, Atal Jal
Tel No. 011-24320293

To,

The Project Director, State Program Management Unit (SPMU), Ground Water Department, Government of Rajasthan, 72-B, Jhalana Insitutional Area, Jhalan Doongari, Jaipur, Rajasthan - 302001.

Copy to:

1. Additional Secretary, DoWR,RD&GR, Shram Shakti Bhawan, New Delhi.
2. Joint Secretary (Admin, IC & GW), DoWR,RD&GR, Shram Shakti Bhawan, New Delhi.
3. DS (Finance), DoWR, RD & GR, Shram Shakti Bhawan, New Delhi.
4. DS (Atal Jal/NHP), DoWR, RD & GR, Shram Shakti Bhawan, New Delhi.
5. PAO, DoWR, RD & GR, Shastri Bhawan, New Delhi.
6. TTL, Atal Bhujal Yojana, The World Bank, HT Building, KG Marg, New Delhi.
7. Guard File.

Annexure- I

File No. T-56016/1/2020-ATAL JAL SECTION-MOWR-Part(1)/420 - 433

Government of India
Ministry of Jal Shakti
Department of Water Resources, River Development & Ganga Rejuvenation
(NPMU - Atal Bhujal Yojana)

Rear Wing, 6th Floor, MDSS (MTNL Building)
CGO Complex, Lodhi Road, New Delhi
Dated 19th April, 2021

OFFICE MEMORANDUM

Subject: Norms adopted for arriving at cost given under Institutional Strengthening and Capacity Building - reg.

The undersigned is directed to forward herewith the norms adopted for arriving at cost given under Institutional Strengthening and Capacity Building (Annexure).

(Pratul Saxena)
Director,
NPMU, Atal Jal
Tel No. 011-24320293

To,

(i) CE-Panchayat & AS & PD-SPMU-Atal Jal, Narmada, Water Resources, Water Supply and Kalpsar Department, Government of Gujarat, Block-9, 2nd Floor, New Sachivalaya Complex, Sector-10, Gandhinagar, Gujarat – 382010.

(ii) The Project Director(Atal Bhujal Yojana) & Chief Engineer, State Program Management Unit (SPMU), Irrigation & Water Resources Department, Government of Haryana, Sinchai Bhawan, Sec-5, Panchkula, Haryana – 134109.

(iii) The Project Director (Atal Bhujal Yojana) & Director, State Program Management Unit (SPMU), Minor Irrigation & Ground Water Development Department, Government of Karnataka, No. 49, Khanija Bhawan, Race Course Road, Bangalore, Karnataka - 560001.

(iv) The Project Director, State Program Management Unit (SPMU), Groundwater Survey Circle, Water Resources Department, Government of Madhya Pradesh, Link Road No. 3, Near Kolar Guest House, Bhopal, Madhya Pradesh - 462016.

(v) The Project Director, State Program Management Unit (SPMU), Groundwater Surveys and Development Agency, Government of Maharashtra, Bhujal Bhawan, Shivajinagar, Pune, Maharashtra - 411005.

(vi) The Project Director, State Program Management Unit (SPMU), Ground Water Department, Government of Rajasthan, 72-B, Jhalana Insitutional Area, Jhalan Doongari, Jaipur, Rajasthan - 302001.

(vii) The Project Director, State Program Management Unit (SPMU), Ground Water Department, Uttar Pradesh, 9th Floor, Indira Bhawan, Lucknow, UP – 226021.

Copy to:

1. Additional Secretary, DoWR,RD&GR, Shram Shakti Bhawan, New Delhi
2. Joint Secretary (Admin, IC&GW), DoWR,RD&GR, Shram Shakti Bhawan, New Delhi.
3. DS (Finance), DoWR, RD & GR, Shram Shakti Bhawan, New Delhi.
4. DS (Atal Jal/NHP), DoWR, RD & GR, Shram Shakti Bhawan, New Delhi.
5. PAO, DoWR, RD & GR, Shastri Bhawan, New Delhi.
6. TTL, Atal Bhujal Yojana, The World Bank, HT Building, KG Marg, New Delhi.
7. Guard File.

Annexure

Norms adopted for arriving at cost given under Institutional Strengthening and Capacity Building under Atal Bhujal Yojana

Indicative costs of various items/activities are arrived as per the following calculations –

1. Experts hired by State Governments both at SPMU as well DPMU levels are of various technical backgrounds,as per the requirement of the concerned State. Total remuneration to SPMU Experts will come approx. Rs. 9 crore [6 experts @ 2.5 lakh (avg) x 60 months]. The experts hired at the DPMU level are at the cost of Rs. 70,000 (approx.) per expert per month with 2 experts per DPMU.
2. The cost of DEO has been calculated @ Rs. 20,000 pm with 3 DEOs per SPMU and DPMU.
3. Provision of technical support staff is also kept @ 20,000 pm who will be assisting experts/SPMU/DPMU Officials in carrying out daily activities and may have technical educational background such as ITI.
4. Vehicles – Provision of 2 vehicles have been kept at the SPMU level which will be used to visit Districts/Blocks/GPs by the SPMU Officials/Experts. At DPMU level, requirement of vehicle is calculated on the basis of number of Blocks a district has. In case of number of Blocks are 1-3 , then provision of 1 vehicle and for more than 3 Blocks, provision of 2 vehicles have been kept. Cost of one vehicle has been kept at Rs. 40000 per month given the vast area they need to cover in the States.
5. The cost of District Implementing Partners has been arrived by following calculations – Per Cluster (10 GPs) – 5 Frontline Workers, 2 Community Mobilisers, 1 Cluster Coordinator and 1 DIP In-charge. Approximate cost per Block Rs. 1.25 crore (on an average consisting of 4 clusters).
6. Cost of Digital/Analog Water level indicator, DWLR/Rain Gauge, Water Flow Meters, WQ testing kits have been kept as per the market rates. Estimated Cost has been kept as per the following.

Digital/Analog water level indicators	1 per GP, Rs. 12,850per unit
Digital Water Level Recorder (DWLR)	1 per GP, Rs 1.50 lakh per unit
Rain gauge - Manual	1 per GP, Rs. 5000 per unit
Water Flow Meters	10 per GP, Rs. 10,000 per Unit
Miscellaneous (Water Quality Testing Kit, Upgradation of chemical labs, etc.)	Rs. 5000 Per WQ Kit

7. For construction of piezometers, on an average Rs. 1.55 lakh has been kept. However, the discovered cost as per tender will be considered final.
8. For IEC/Public awareness, an amount of Rs. 50 lakh for State level, 6 lakh for District level and 20000 at GP level has been kept.

9. Funds for training has been kept as per the followings –
   Training for State level functionaries (2 per year) – Rs. 1.5 lakh per training
   Training for District level functionaries (2 per year) – Rs. 50000 per training
   Training for Block level functionaries (2 per year) – Rs. 25000 per training
   Training for GP level functionaries (6 per year) – Rs. 7800 per training

10. Lab & Data centre – Need Based – for up gradation Rs. 5 cr and for establishment Rs. 10 cr has been provided (for non HP States only)
11. Office expenses of SPMU and DPMU has been kept at lump sum amount Rs. 30 lakh and 20 lakh respectively.
12. An amount of Rs. 1.5 cr per state per year has also been kept for expenses toward travel rent etc.
13. These are indicative costs associated with each activity. The number presented for each category is the maximum permissible number. State authorities need to utilise the resources as per real requirement. In case of any other specific requirements of States, the same can be considered on case by case basis.

Note:

a. The norms/ Units costs against various items as given in the approved AWP (2021-22) and Revised PIP are only indicative.
b. States will have the flexibility to incur expenditure on individual items on the basis of tendered/discovered costs, subject to the ceiling of allocation under each sub component (A1 to A6).
c. In case the total cost of the items in any of the sub-component (A1 to A6) (as discovered / tendered) exceeds the funds allocated under the respective sub-component, SPMU may refer the case to NPMU for necessary guidance.

***

Atal Bhujal Yojana

State Program Management Unit - Rajasthan

Annexure-II

REVISED PROJECT IMPLEMENTATION PLAN (PIP)

Districts	17
Blocks	38
Panchyats	1,144
Area (SQ KM)	32,570
Population	48,62,042

Cost in INR Crores

Component ID	Sub-Component ID	Activity ID	Item Code	Work/ Activities (*Description of activities is given in Section 8 of the detailed PIP document)	Rate per Unit		Total Target (no.)		Estimated Cost for 5 years (In Crore)		Year 1 (2020-21)				Year 2 (2021-22)				Year 3 (2022-23)				Year 4 (2023-24)				Year 5 (2024-25)				Remarks		
											Original		New		Original		New		Original		New		Original		New		Original		New				
					Old	New	Old	New	Old	New	Physical	Financial	Physical	Financial	Physical	Financial	Physical	Financial	Physical	Financial	Physical	Financial	Physical	Financial	Physical	Financial	Physical	Financial	Physical	Financial	Old PIP Value	New PIP Value	PIP Value restricted to
A	Component 1: INSTITUTIONAL STRENGTHENING & CAPACITY BUILDING																																
A	A1			**Operationalization of Scheme- Strengthening Institutional Capacity at State/District level**																															
A		A1.1		**Strengthening Institutional Capacity at State/District level**																															
A			A1.1.01	Hiring of Agency/Domain Experts for SPMU	141458	250000	8	6	6.79	7.20		0.60				1.34	6	1.80		1.47	6	1.80		1.61	6	1.80		1.76	6	1.80	6.79	7.20	6.79
A			A1.1.02	Hiring of Agency/Domain Experts for DPMU (2 per DPMU for 17 Districts)	67636	70000	55	34	22.32	11.42		2.01				4.40	34	2.86		4.82	34	2.86		5.29	34	2.86		5.80	34	2.86	22.32	11.42	11.42
A		A1.2		**Operational expenses**																													
A			A1.2.01	Hiring of Data Entry Operator for SPMU	25000	20000	2	3	0.30	0.29		0.03				0.058	3	0.072		0.064	3	0.07		0.07	3	0.07		0.08	3	0.07	0.30	0.29	0.29
A			A1.2.02	Hiring of Support Staff for SPMU (Field Staff/MTS/Guards,etc..)	12500	20000	4	3	0.30	0.29		0.03				0.058	3	0.072		0.064	3	0.07		0.07	3	0.07		0.08	3	0.07	0.30	0.29	0.29
A			A1.2.03	Hiring of Vehicles for SPMU	31667	40000	3	2	0.57	0.38		0.06				0.13	2	0.096		0.126	2	0.10		0.13	2	0.10		0.13	2	0.10	0.57	0.38	0.38
A			A1.2.04	Office expenses for SPMU	3000000	3000000	Ls	Ls	0.30	0.30		0.30					1	0.30												0.30	0.30	0.30
A			A1.2.05	Hiring of Data Entry Operator for DPMU	13431	20000	17	51	1.37	4.90		0.12				0.27	51	1.224		0.296	51	1.22		0.33	51	1.22		0.36	51	1.22	1.37	4.90	1.37
A			A1.2.06	Hiring of Support Staff for DPMU (Field Staff/MTS/Guards,etc..)	12353	20000	34	34	2.52	3.26		0.22				0.49	34	0.816		0.543	34	0.82		0.60	34	0.82		0.66	34	0.82	2.52	3.26	2.52
A			A1.2.07	Hiring of Vehicles for DPMU	31470	40000	17	18	3.21	3.46		0.36				0.71	18	0.864		0.714	18	0.864		0.714	18	0.864		0.714	18	0.864	3.21	3.46	3.21
A			A1.2.08	Office expenses for DPMU	2200000	2000000	Ls	Ls	0.22	0.20		0.22					1	0.20												0.22	0.20	0.20
A			A1.2.09	Expenses towards Printing,Stationary,Travel, Rent, OE, Miscellaneous office Expenses etc. for SPMU & DPMU	6800000	15000000	Ls	Ls	3.40	6.00		0.38		0.001		0.76	1	1.50		0.76	1	1.50		0.76	1	1.50		0.76	1	1.50	3.40	6.00	3.40
A		A1.3		**Engagement of District Implementaion Partner(DIPs)/ NGOs**																													
A			A1.3.01	Gram Panchayat engagement of DIPs/NGOs Per Block by SPMU	11515789	12500000	38	38	43.76	47.50		4.86				9.724	38	11.8750		9.72	38	11.88		9.72	38	11.88		9.72	38	11.88	43.76	47.50	43.76
A	A2			**Procurements of Equipments**																													
A		A2.1	A2.1.1	Digital/Analog water level indicators	5000	12,850	1144	1144	0.57	1.47	343.20	0.17			800.80	0.40	1144	1.470													0.57	1.47	0.57
A		A2.1	A2.1.2	Telemetric Digital Water Level Recorder (T-DWLR)	110000	1,50,000	779	1144	8.57	17.16	233.70	2.57			545.30	6.00	1004	15.06			140	2.10									8.57	17.16	8.57
A		A2.1	A2.1.3	Telemetric Digital Water Level Recorder (T-DWLR) with Rain Gauge	150000	5,000	330	1144	4.95	0.57	99.00	1.49			231.00	3.47	1144	0.572													4.95	0.57	0.57
A		A2.1	A2.1.4	Water Flow Meters	16000	10,000	5720	11440	9.15	11.44	1716.00	2.75			4004.00	6.41	11440	11.44													9.15	11.44	9.15
A		A2.1	A2.1.5	Miscellaneous Water Quality Testing Kit, upgradation/extension of existing 4 regional Chemical Laboratory, Procurement of Chemicals, Geophysical Instruments etc.	L.S	5,000	Ls	1144	3.81	0.57	Ls	1.14			Ls	2.67	1144	0.572													3.81	0.57	0.57
A	A3			**Works**																													
A		A3.1	A3.1.01	Construction of Piezometers	130000	1,55,000	1000	1000	13.00	15.50	300.00	3.90			700.00	9.10	1000	15.50													13.00	15.50	13.00
A	A4			**IEC Activities**																													
A		A4.1	A4.1.01	Preparation of IEC Plan		5000000	1	4.00		2.00		1.90				1.90	1	0.500		1.900	1	0.50		1.90	1	0.50		1.90	1	0.50		2.00	
A		A4.1	A4.1.02	Content Development for different level of Stakeholders		600000	4 (State/ District/ Block/GP)	68.00	9.50	4.08							17	1.020			17	1.02			17	1.02			17	1.02	9.50	4.08	9.50
A		A4.1	A4.1.03	Public Awareness/Publicity	500000 per block per year	20000		4576.00		9.15							1,144	2.288			1,144	2.29			1,144	2.29			1,144	2.29		9.15	
A		A4.1	A4.1.04	Workshop at State, District and GP level																												0.00	
A	A5			**Training**																													
A		A5.1	A5.1.01	Training at State level functionaries (2 per year)	300000	150000	5	8	0.15	0.12	1	0.03			1	0.03	2	0.03	1	0.03	2	0.03	1	0.03	2	0.03	1.00	0.03	2	0.03	0.15	0.12	0.12
A		A5.1	A5.1.02	Training at District level functionaries (2 per year)	100000	50000	85	136	0.85	0.68	17	0.17			17	0.17	34	0.17	17	0.17	34	0.17	17	0.17	34	0.17	17.00	0.17	34	0.17	0.85	0.68	0.68
A		A5.1	A5.1.03	Training at Block level functionaries (2 per year)	25000	25000	220	304	0.55	0.76	22	0.06			55	0.14	76	0.19	55	0.14	76	0.19	44	0.11	76	0.19	44.00	0.11	76	0.19	0.55	0.76	0.55
A		A5.1	A5.1.04	Training at Gram Panchayat level functionaries (6per year)	10000	7800	17520	27456	17.52	21.42	1051	1.05			4380	4.38	6864	5.35	4380	4.38	6864	5.35	4205	4.20	6864	5.35	3504.00	3.50	6864	5.35	17.52	21.42	17.52
A	A6			**Labs & Data Centre**																													
		A6.1	A6.1.01	Labs & Data Centre (Upgradation/Establishment)		10 Cr	LS	LS	11.00	10.00	Ls	0.55			Ls	4.40	Ls	2.50	Ls	2.20	Ls	2.50	Ls	2.20	Ls	2.50	Ls	1.65	Ls	2.50	11.00	10.00	10.00
				TOTAL OF COMPONENT A					**164.68**	**180.12**		**24.97**		**0.001**		**57.00**		**78.341**		**27.40**		**35.327**		**27.897**		**33.227**		**27.417**		**33.227**	**164.68**	**180.12**	**144.73**
B	Component 2: INCENTIVES																																
B	B1			**DLI-1: Public disclosure of groundwater data/information & reports**																													
B	B1	B1.1	B1.1.01	Gram Panchayat wise public disclosure of groundwater data					102.94	102.93		31.02		31.02		25.25		25.25		21.07		21.07		15.30		15.30		10.29		10.29	102.94	102.93	102.94
B	B1	B1.1	B1.1.02	Blockwise reports																													
B	B2	B2.1	B2.1.01	**DLI-2: Preparation of Community lead Water Security Plans (Gram panchayat wise)**					154.40	154.40		42.24		42.24		38.23		38.23		32.48		32.48		25.22		25.22		16.23		16.23	154.40	154.40	154.40
		B3.1	B3.1.01	**DLI-3: Public financing of approved Water Security Plans through convergence of ongoing/new schemes (Block wise)**					205.88	205.89		20.59		20.59		41.18		41.18		41.18		41.18		61.76		61.76		41.18		41.18	205.88	205.89	205.88
		B4.1	B4.1.01	**DLI-4: Adoption of practices for efficient water us (Area in Ha)**					411.75	411.75		41.18		41.18		61.76		61.76		102.94		102.94		144.11		144.11		61.76		61.76	411.75	411.75	411.75
		B5.1	B5.1.01	**DLI-5: Improvement in the rate of decline of groundwater levels (Block wise)**					150.00	150.00														45.00		45.00		105.00		105.00	150.00	150.00	150.00
				TOTAL OF COMPONENT B					**1024.97**	**1024.97**		**135.03**		**135.03**		**166.42**		**166.42**		**197.67**		**197.67**		**291.39**		**291.39**		**234.46**		**234.46**	**1024.97**	**1024.97**	**1024.97**
				TOTAL OF COMPONENT A + B					**1189.65**	**1205.09**		**159.99**		**135.03**		**223.42**		**244.76**		**225.07**		**232.99**		**319.29**		**324.62**		**261.88**		**267.69**	**1189.65**	**1205.09**	**1169.70**

Note:

Amount kept as reserve 19.94

Total 1189.65

As of now total PIP value in r/o IS&CB has been restricted to Rs 144.73 Cr . As the work progresses PIP value may be revised accordingly after approval of Competent Authority. Cost are indicative only, expenditure will be incurred on the basis of tendered cost and actual cost. So , by seeing the actual progress of work further cost will be determined and PIP value may be revised accordingly.